



# GSE Associates, Inc.

Engineers • Architects • Planners • Surveyors  
991 Grand Caillou Road  
Houma, Louisiana 70363-5705  
Ph: (985) 876-6380  
Fax: (985) 876-0621

## PROJECT STATUS REPORT

Date: August 1, 2007

### 1. PROJECT:

- a. Parish Project No.: 01-DRA-11
- b. Terrebonne Parish Council District No.: 2
- c. GSE Associates Project No.: 11510.00
- d. Title: Bayou Lacarpe Drainage Improvements, Location B - M & L Pump Station

### 2. PROFESSIONAL AGREEMENT:

- a. Date of Original Agreement September 14, 2005
- b. Type (Hourly, Lump Sum, %) Lump Sum and Hourly
- c. Total Fees (Basic & Additional Services) \$224,500.00

### 3. PLAN PREPARATION STATUS:

- a. Right-of-Way & Permits (%) N/A
- b. Soil Survey (%) N/A
- c. Field Survey (%) 100%
- d. Preliminary Plans (%) 100%
- e. Final Plans (%) 100%
- f. Estimated Bid Date April 19, 2007
- g. Estimated Cost of Construction \$1,100,000.00

### 4. CONSTRUCTION STATUS:

- a. Actual Bid Date \_\_\_\_\_
- b. Contractor \_\_\_\_\_
- c. Contract Amount \_\_\_\_\_
- d. Date Work Order Issued \_\_\_\_\_
- e. Total Contract Time (Days) \_\_\_\_\_
- f. Scheduled Completion Date \_\_\_\_\_
- g. Time Elapse (Days) (%) \_\_\_\_\_
- h. Project Complete (%) \_\_\_\_\_
- i. Estimates Paid to Date (\$) \_\_\_\_\_
- j. Date of Substantial Completion \_\_\_\_\_

### 5. PROJECT COORDINATOR:

Arthur A. De Fraités, Jr.

### 6. REMARKS:

A new bid date is being requested.