

T. BAKER SMITH, INC.  
ENGINEERING REPORT  
August 8, 2007

1. PROJECT:

a. Parish Project No. 01-DRA-40

b. Title: 1-1B F.D. System Channel Improvements (Phase 3) C.C.C. Ditch Improvements of Major Crossings and New Channel at Linda Ann St. (District 5)

2. PROFESSIONAL AGREEMENT:

|                               |                       |
|-------------------------------|-----------------------|
| a. Date of Original Agreement | <u>Nov. 14, 2001</u>  |
| b. Type of Agreement          | <u>% Construction</u> |
| c. <u>Fees</u>                |                       |
| 1. Total Estimated            | <u>\$ 94,300</u>      |
| 2. Current Budgeted Level     | <u>\$ 94,300</u>      |
| 3. Remaining to be earned     | <u>\$ 35,177</u>      |
| 4. Earned to date             | <u>\$ 59,123</u>      |

3. PLAN PREPARATION STATUS:

|                                   |                     |
|-----------------------------------|---------------------|
| a. Right-of-way (%)               | <u>50%</u>          |
| b. Permits (%)                    | <u>100%</u>         |
| c. Soil Survey (%)                | <u>N/a</u>          |
| d. Field Survey (%)               | <u>100%</u>         |
| e. Preliminary Plans (%)          | <u>100%</u>         |
| f. Final Plans (%)                | <u>50%</u>          |
| g. Estimated Bid Date             | <u>N/a</u>          |
| h. Estimated Cost of Construction | <u>\$715,230.00</u> |

4. CONSTRUCTION STATUS:

|                                   |            |
|-----------------------------------|------------|
| a. Actual Bid                     | <u>N/a</u> |
| b. Contractor                     | <u>N/a</u> |
| c. Contract Amount Bid            | <u>N/a</u> |
| d. Date Work Order Issued         | <u>N/a</u> |
| e. Total Contract Time (Days)     | <u>N/a</u> |
| f. Scheduled Completion Date      | <u>N/a</u> |
| g. Time Elapsed (Days) (%)        | <u>N/a</u> |
| h. Project Complete (%)           | <u>N/a</u> |
| i. Estimates Paid to Date (\$)    | <u>N/a</u> |
| j. Date of Substantial Completion | <u>N/a</u> |

5. PROJECT COORDINATOR:

Kevin P. Rizzo, P.E.

6. REMARKS:

Permit application along with wetlands delineation report submitted to Corps of Engineers in June, 2005. Signed permit received from USACE on 1/03/06. Discussing with Administration options for rights-of-way, encroachments, and utility relocations on Phase II. Phase I Preliminary Plans submitted to TPCG 02/01/07. Based on TPCG directive, TBS is revising preliminary plans to reflect new phasing of project.