

T. BAKER SMITH, INC.
ENGINEERING REPORT
August 8, 2007

1. PROJECT:

a. Parish Project No. 01-DRA-44

b. Title: Mount Pilgrim Forced Drainage Area 6-3 (Humphries)
(District 2)

2. PROFESSIONAL AGREEMENT:

a. Date of Original Agreement	<u>December 26, 2001</u>
b. Type of Agreement	<u>Lump Sum</u>
c. <u>Fees</u>	
1. Total Estimated	<u>\$353,316</u>
2. Current Budgeted Level	<u>\$146,579</u>
3. Remaining to be earned	<u>\$13,379</u>
4. Earned to date	<u>\$133,200</u>

3. PLAN PREPARATION STATUS:

a. Right-of-way (%)	<u>20%</u>
b. Permits (%)	<u>50%</u>
c. Soil Survey (%)	<u>N/a</u>
d. Field Survey (%)	<u>10%</u>
e. Preliminary Plans (%)	<u>10%</u>
f. Final Plans (%)	<u>N/a</u>
g. Estimated Bid Date	<u>N/a</u>
h. Estimated Cost of Construction	<u>\$2,328,800</u>

4. CONSTRUCTION STATUS:

a. Actual Bid	<u>N/a</u>
b. Contractor	<u>N/a</u>
c. Contract Amount Bid	<u>N/a</u>
d. Date Work Order Issued	<u>N/a</u>
e. Total Contract Time (Days)	<u>N/a</u>
f. Scheduled Completion Date	<u>N/a</u>
g. Time Elapsed (Days) (%)	<u>N/a</u>
h. Project Complete (%)	<u>N/a</u>
i. Estimates Paid to Date (\$)	<u>N/a</u>
j. Date of Substantial Completion	<u>N/a</u>

5. PROJECT COORDINATOR:

Kevin P. Rizzo, P.E.

6. REMARKS: Permit applications have been submitted to Corps of Engineers and La.DNR for review. Public notice period is complete. Comments received from permitting agencies. Engineer has submitted revised permit application and plats to address comments received during public notice. Engineer is addressing a second set of comments received from public agencies. Revised permit application submitted to Corps of Engineers on 2/01/06. Preparing landowner base map for right-of-way acquisition. Preparing survey plan. Discussing options for compensation mitigation with Administration. Consultant is sending servitude documents to landowners in an attempt to acquire right-of-way for the project. To date, 76 out of 363 right-of-way have been acquired. TBS's authorized Scope of Work has been completed. No work is presently being performed.